



MEMORANDUM

September 15, 2022

RE: Third Quarter 2022 Status Report, Boeing Field Chevron, 10805 East Marginal Way South, Tukwila, Washington, Agreed Order DE-10947

To: Mr. Dale Myers, Washington State Department of Ecology

From: Thomas Cammarata

This status report is related to the ongoing environmental remediation effort for the Boeing Field Chevron facility at 10805 East Marginal Way South, Tukwila, Washington (facility). The status report is developed to inform stakeholders of project progress in Third Quarter 2022 and to comply with reporting requirements for the facility under Agreed Order DE-1-947 with the Washington State Department of Ecology (Ecology). The project progress in Third Quarter 2022 was performed in accordance with *Final Pilot Test Workplan Boeing Field Chevron 10805 East Marginal Way South Tukwila, Washington*, prepared by G-Logics and dated June 21, 2022 (the Pilot Test Workplan).

Efforts completed during Third Quarter 2022 included obtaining an underground injection permit from Ecology and performing baseline groundwater monitoring, monitoring well installation, and a reagent injection event per the Pilot Test Workplan.

THIRD QUARTER 2022 TASKS AND MILESTONES

Between June 16, 2022, and September 15, 2022, the following efforts were completed and milestones were reached on the project:

- On August 12, 2022, G-Logics installed groundwater monitoring wells TW-4 and TW-5 in the Upper Saturated Zone in accordance with Section 3.1 of the

G-Logics
40 2nd Avenue SE
Issaquah, WA 98027
T: 425-391-6874
F: 425-313-3074

01-0410-R_Q32022_OPR Sept 15_F

Pilot Test Workplan. The monitoring wells were installed with pre-pack well screens. A direct-push drill rig was used to advance the borings for the monitoring wells. Drilling with a direct-drill rig was a modification of the Pilot Test Workplan, which stated that a hollow-stem auger would be used to advance the borings. A Memorandum Addendum to the Pilot Test Workplan detailing the modification was submitted to Ecology on July 28, 2022. This modification of the Pilot Test Workplan was approved by Ecology in an email dated June 29, 2022. One soil sample from each boring was collected at depth of 10 to 10.5 feet below the ground surface and was analyzed for total organic carbon (TOC). TOC was reported at less than the laboratory detection limit (TW-5 10-10.5 feet) and 0.377 percent dry weight (TW-4 10-10.5).

- On August 15 and 16, 2022, G-Logics performed baseline groundwater sampling in accordance with Section 3.2 of the Pilot Test Workplan. Groundwater samples were collected from pilot test target monitoring wells AS-1, IP-3, IP-4, IP-5, IP-7, TW-4, and TW-5. G-Logics did not collect a groundwater sample from the pilot test target monitoring well SVE-1, as per the Pilot Test Workplan, because the monitoring well was dry. G-Logics measured water levels at all the pilot test target monitoring wells. Using an oil/water interface probe, G-Logics measured product levels in pilot test target monitoring wells IP-4 and IP-7. Product was only observed in pilot test target monitoring well IP-7. The monitoring well contained approximately 5 feet of product. Analytical results for groundwater samples collected from pilot test target monitoring wells are presented in Table 1.
- On September 6, 2022, G-Logics performed the first round of injections at three temporary injection points as per Section 4.0 and Figure 3 of the Pilot Test Workplan. Cascade Drilling, under the direction of G-Logics, used a direct-push drilling rig to push hollow stainless steel drill rods with a retractable 4-foot slotted screen to the target depth of the injection borings of 13 feet. The rods were then pulled back three feet to expose three feet of slotted screen. The annular space around the upper five feet of rod (the void from utility check excavation) was filled with lean bentonite cement grout as an additional seal. Cascade Drilling, under the direction of G-Logics, injected approximately 360 to 365 gallons of the reagent PetroCleanze into each boring at a sustained injection pressure of approximately 20 pounds per square inch. No daylighting of the reagent was observed during the injection event. Prior to and after the injection event, G-Logics measured water levels at all the pilot test target monitoring wells. Using an oil/water interface probe, G-Logics measured product levels in pilot test target monitoring wells IP-3, IP-4, IP-5, and IP-7. Product was only observed in pilot test target monitoring well IP-7. The monitoring well contained approximately 2 feet of product.

PROBLEMS ENCOUNTERED

G-Logics encountered no problems in the third quarter regarding the implementation of the Pilot Test Workplan.

SCHEDULE EVALUATION

The provisional schedule for the pilot test program and the remaining tasks under the Agreed Order is included in the attached Table 2. G-Logics plans to establish June 23, 2022, as “Day Zero” for the attached schedule.

There are no conditions that G-Logics is currently aware of that will require adjustment of the provisional schedule. Tasks in Fourth Quarter 2022 are currently expected to be executed within the parameters of the schedule provided in Table 2.

PLANNED FOURTH QUARTER 2022 TASKS AND MILESTONES

The following tasks are expected to be completed in Fourth Quarter 2022 (September 16 to December 15, 2022):

- September 27, 2022 – Progress Groundwater Sampling Event per Task 4.3 of the Pilot Test Workplan.
- October 7, 2022 – 1st Fluid Extraction Event per Task 4.2 of the Pilot Test Workplan.
- October 10–12, 2022 – 2nd Injection Event per Task 4.1 of the Pilot Test Workplan.

TABLE 1
Groundwater Sample Analytical Results
Boeing Field Chevrom
10805 East Marginal Way
Tukwila, Washington

		Total Petroleum Hydrocarbons (µ/L)			Volatile Organic Compounds (µ/L)				Total Organic Carbon (mg/L)
Sample Identification	Sample Date	Gasoline Range Organics	Diesel Range Organics	Heavy Oil Range Organics	Benzene	Toluene	Ethylbenzene	Total Xylenes	
MTCA Method A Cleanup Level ¹		1,000/800 ²	500	500	5	1,000	700	1,000	
AS-1	8/15/2022	474	617	478	5.98	<0.750	31.8	26.7	---
IP-3	8/15/2022	4,450 D	277	612	1,080 DE	21.9	43.1 D	92.1 D	8.43
IP-4	8/15/2022	126,000 DE	9,500	<1,110	54.6 D	2,140 DE	5,100 DE	14,530 DE	---
IP-5	8/15/2022	13,200 D	625	<95.7	1,940 D	346 D	358 D	916 D	7.94
IP-7	8/16/2022	111,000 D	49,300 D	<93.9	1,040 D	3,620 D	2,920 D	15,320 D	20.7
TW-4	8/15/2022	139	561	<94.7	<0.440	4.25	0.811	4.88	---
TW-5	8/15/2022	214,000 DE	8,850	<94.2	351 D	38,400 DE	6,000 DE	23,800 DE	---

Notes:

Only those analytes detected or specifically targeted for evaluation are included in the table.

mg/L = milligrams per liter

µg/L = micrograms per liter

¹ MTCA Standard Method A Groundwater Cleanup Levels for Unrestricted Land Uses.

² Lower cleanup level applies to groundwater with detectable benzene.

--- Sample not analyzed.

<5.02 The analyte was not detected at a concentration above the indicated reporting limit.

27.2 Bold value indicates contaminant detected.

3,490 Bold value and yellow shading indicates concentration exceeds applicable cleanup level.

Total xylenes are the sum of m-, p-, and o-xylenes.

D The sample was diluted. Detection limits were raised and surrogate recoveries may not be meaningful.

E Value is above the quantitation range.

MTCA Washington State Model Toxics Control Act.

NE Not established.

Table 2
Project Schedule
ISCO/Total Liquids Extraction Pilot Test and FS/CAP Development
Boeing Field Chevron, 10805 East Marginal Way South
Tukwila, Washington

Task/Milestone	Duration	Week Beginning	Week Ending
ISCO/Total Liquids Extraction Pilot Test			
Workplan approval	Day 0	1	1
Field planning and coordination, health and safety plan development, procurement	3 weeks	1	4
BASELINE CONDITIONS EVALUATION			
Monitoring well installation and initial groundwater monitoring	1 week	4	5
Soil and groundwater sample analysis and results review	2 weeks	5	7
PILOT TEST IMPLEMENTATION AND MONITORING			
Reagent Injection Event #1	2 days	8	8
Progress Groundwater Monitoring Event #1	2 days	11	11
Total Liquids Extraction Event #1	1 day	12	12
Reagent Injection Event #2	1 day	13	13
Total Liquids Extraction Event #2	1 day	16	16
Reagent Injection Event #2	1 day	18	18
Total Liquids Extraction Event #2	1 day	21	21
Progress Groundwater Monitoring Event #2 (One Month)	2 days	25	25
Progress Groundwater Monitoring Event #3 (Three Months)	2 days	34	34
Progress Groundwater Monitoring Event #4 (Six Months)	2 days	47	47
REPORTING			
Report Development and Draft Report Submittal	4 weeks	47	51
Review, Response to Comments, and Final Report Submittal	6 weeks	51	57
Feasibility Study Development			
Development and Agency Review Draft Feasibility Study Report Submittal	6 weeks	57	63
Agency Review and Public Comment Draft Feasibility Study Report Submittal	7 weeks	63	70
Public Review of Draft Feasibility Study Report	5 weeks	70	75
Final Feasibility Study Report Development and Submittal	4 weeks	75	79
Cleanup Action Plan Development			
Development and Agency Review Draft Cleanup Action Plan Submittal	6 weeks	79	85
Agency Review and Public Comment Draft Cleanup Action Plan Submittal	7 weeks	85	92
Public Review of Draft Cleanup Action Plan	5 weeks	92	97
Final Cleanup Action Plan Development and Submittal	4 weeks	97	101

Notes:

FS/CAP = Feasibility Study/Cleanup Action Plan

ISCO = In situ chemical oxidation